BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Package-02 1. Improvements to Roads and Drains From Hegdenagar petrol bunk to MCECHS park in Ward No. 06 2. Improvements to Roads and Drains in Hegdenagar and Surrounding areas in Ward No. 06 3. Improvements to Roads and Drains in Munivenkatappa Layout Nagawara in Ward No. 06 4. Drilling of Borewells and Maintance in Ward No.06
2	Estimate cost / Amount	Rs.220.00 Lakhs
3	Name of Contractor	Sri. H Murthy
4	Amount of Contract	
5	Agreement No	81/2018-19
6	No. and date under which the work order has been issued	81/2018-19 Dated: 22-02-2019
7	Time limit originally fixed for completion	06 Months
8	Date of application by the contractor for granting extension	21-08-2019
9	Date of receipt of application in the sub-division office	21-08-2019
10	Extension granted if any:	
	1. From	21-08-2019
	2. To	20-12-2019
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed

13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay in Handling over site, hence recommended for time extension without penality
22	Recommendation of Executive Engineer	As Proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Executive Engineer, Project Division
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.